

**Galpin Boulevard (CR 117) Reconstruction  
TH 5 to North Chanhassen Border  
Final Design and Construction Schedule  
March 2021**

ID	Task Name	Start	Finish	2022																	
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
1	<b>TASK 1 - PROJECT MANAGEMENT</b>	<b>Mon 8/2/21</b>	<b>Fri 10/28/22</b>	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
2	1.1 Project Administration	Mon 8/2/21	Fri 10/28/22	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
3	1.2 Monthly PMT Meetings (County and City)			[Milestone diamonds at: Aug, Sep, Oct, Nov, Dec, Jan, Feb, Mar, Apr, May, Jun, Jul, Aug, Sep]																	
18	1.3 Monthly Project Schedule Updates	Mon 8/2/21	Fri 10/28/22	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
19	1.4 Quality Assurance (QA) Quality Control (QA)	Mon 8/2/21	Fri 10/28/22	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
20	<b>TASK 2 - GATHER BACKGROUND INFORMATION</b>	<b>Mon 8/2/21</b>	<b>Fri 9/2/22</b>	[Task bar spanning from Mon 8/2/21 to Fri 9/2/22]																	
21	2.1 Topographic Survey	Mon 8/2/21	Fri 10/1/21	[Task bar spanning from Mon 8/2/21 to Fri 10/1/21]																	
22	2.2 Geotechnical Exploration and Analysis	Mon 8/2/21	Fri 10/29/21	[Task bar spanning from Mon 8/2/21 to Fri 10/29/21]																	
23	2.3 Private Utility Investigations and Coordination	Mon 8/2/21	Fri 9/2/22	[Task bar spanning from Mon 8/2/21 to Fri 9/2/22]																	
24	<b>TASK 3 - STAKEHOLDER AND AGENCY ENGAGEMENT</b>	<b>Mon 11/1/21</b>	<b>Fri 10/28/22</b>	[Task bar spanning from Mon 11/1/21 to Fri 10/28/22]																	
25	3.1 Chanhassen City Council Meetings (2)			[Task bar spanning from Mon 11/1/21 to Fri 10/28/22]																	
26	Meeting 1	Mon 12/13/21	Mon 12/13/21	[Milestone diamond at: Dec 13]																	
27	Meeting 2	Mon 8/8/22	Mon 8/8/22	[Milestone diamond at: Aug 8]																	
28	3.2 Carver County Board Meetings (2)			[Task bar spanning from Mon 11/1/21 to Fri 10/28/22]																	
29	Meeting 1	Tue 12/14/21	Tue 12/14/21	[Milestone diamond at: Dec 14]																	
30	Meeting 2	Tue 8/9/22	Tue 8/9/22	[Milestone diamond at: Aug 9]																	
31	3.3 Open House Meetings (2)			[Task bar spanning from Mon 11/1/21 to Fri 10/28/22]																	
32	Open House 1	Mon 1/24/22	Fri 1/28/22	[Task bar spanning from Mon 1/24/22 to Fri 1/28/22]																	
33	Open House 2	Mon 9/19/22	Fri 9/23/22	[Task bar spanning from Mon 9/19/22 to Fri 9/23/22]																	
34	3.4 Other Stakeholder Meetings	Mon 11/1/21	Fri 10/28/22	[Task bar spanning from Mon 11/1/21 to Fri 10/28/22]																	
35	<b>TASK 4 - FINAL DESIGN</b>	<b>Mon 8/2/21</b>	<b>Fri 10/28/22</b>	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
36	4.1 Construction Plans and Cost Estimates	Mon 8/2/21	Fri 10/28/22	[Task bar spanning from Mon 8/2/21 to Fri 10/28/22]																	
37	30% Plans	Mon 8/2/21	Fri 12/31/21	[Task bar spanning from Mon 8/2/21 to Fri 12/31/21]																	
38	60% Plans	Mon 1/3/22	Fri 5/13/22	[Task bar spanning from Mon 1/3/22 to Fri 5/13/22]																	
39	95% Plans	Mon 5/16/22	Fri 9/2/22	[Task bar spanning from Mon 5/16/22 to Fri 9/2/22]																	
40	Final Construction Plans (MnDOT Review & Approval)	Mon 9/5/22	Fri 10/28/22	[Task bar spanning from Mon 9/5/22 to Fri 10/28/22]																	
41	4.2 Project Manual	Mon 8/1/22	Fri 10/28/22	[Task bar spanning from Mon 8/1/22 to Fri 10/28/22]																	
42	4.3 Permitting	Mon 5/16/22	Fri 10/28/22	[Task bar spanning from Mon 5/16/22 to Fri 10/28/22]																	
43	<b>TASK 5 - RIGHT OF WAY</b>	<b>Mon 12/6/21</b>	<b>Fri 10/28/22</b>	[Task bar spanning from Mon 12/6/21 to Fri 10/28/22]																	
44	5.1 Right of Way Plan	Mon 12/6/21	Fri 12/31/21	[Task bar spanning from Mon 12/6/21 to Fri 12/31/21]																	
45	5.2 Parcel Sketches	Mon 1/3/22	Fri 1/28/22	[Task bar spanning from Mon 1/3/22 to Fri 1/28/22]																	
46	5.3 Appraisals	Mon 1/31/22	Fri 4/15/22	[Task bar spanning from Mon 1/31/22 to Fri 4/15/22]																	
47	5.4 Offers, Negotiations and Eminent Domain (if needed)	Mon 4/18/22	Fri 10/28/22	[Task bar spanning from Mon 4/18/22 to Fri 10/28/22]																	
48	<b>PROJECT BIDDING AND AWARD</b>	<b>Mon 10/31/22</b>	<b>Fri 2/3/23</b>	[Task bar spanning from Mon 10/31/22 to Fri 2/3/23]																	
49	<b>PRECONSTRUCTION ACTIVITIES</b>	<b>Mon 2/6/23</b>	<b>Fri 3/31/23</b>	[Task bar spanning from Mon 2/6/23 to Fri 3/31/23]																	
50	<b>CONSTRUCTION</b>	<b>Mon 4/3/23</b>	<b>Fri 11/24/23</b>	[Task bar spanning from Mon 4/3/23 to Fri 11/24/23]																	